

CONSTRUCTION UPDATE: Wednesday, July 31, 2024



PROJECT MILESTONE:

Crews successfully completed concrete placement on the southbound bridge deck!



Crews placed 537 cubic yards of concrete over the course of 8-hours.

CONSTRUCTION UPDATE

Southbound Bridge:

After the concrete on the bridge deck cures, crews will begin working on the sidewalk, barrier rail, lighting, and approach slabs.

Northbound Bridge:

Crews are preparing to place pedestal lights on the Northbound Bridge.

Dune Palms Road:

Dune Palms Road is open to through traffic and business access remains open. Please drive with caution and watch for trucks entering and exiting the work area. Please reduce speed and travel with caution through the construction area.

This information may change due to weather or field conditions.



STAY INFORMED

