



DUNE PALMS

BRIDGE IMPROVEMENT PROJECT

CONSTRUCTION UPDATE: *Week of February 5, 2024*

Crews continue to work in the storm channel on the west side of the bridge.

PROJECT UPDATE

Southbound Bridge Span

Crews are driving piles, or steel beams, into the storm channel; placing rebar cages around the piles; and filling the cages with concrete to provide foundation support for the new southbound Dune Palms bridge span.

Project neighbors can expect to hear pounding noises during construction work hours from 8 a.m. to 5 p.m., through mid-February.

Northbound Bridge Span

Crews are constructing and placing concrete for the northbound bridge span sidewalk.

Dune Palms Road

Dune Palms Road on the north side of the bridge in the construction area has been demolished to make space to construct the southbound bridge span. Crews will be hauling away bridge rubble this week, please watch for trucks entering and entering the job site.



Crews placing the preconstructed rebar cage into the drilled hole with the steel pile, which is then filled with concrete.



Crews placing concrete into the steel cage around the steel pile.



Crews drilling 50 foot holes in the storm channel for the steel piles and concrete.



Click the live link below to view our LIVE stream video:

<https://app.truelook.cloud/dashboard/14258/15367/live?code=bstl0jjgao47dq5sz36cdk111>

This information may change due to weather or field conditions.



STAY INFORMED

Visit: www.laquintaca.gov/dunepalms to sign up for text or email updates. Call: (760) 422-3370

Email: info@DunePalms.com Follow: @Dune Palms Rd. Bridge

@Dune_Palms_Bridge

La Quinta
— GEM of the DESERT —